

MFC Fiber Network Construction Schedule - UPDATED 01.23.12

Make-Ready Completion and Estimated Construction Completion Dates:

The estimated construction completion dates listed here are based on **estimated** make-ready completion dates collected from data provided by the pole owners (electrical, teleco and cable). This data is continually shifting and isn't fully conclusive in each segment as we may only have partial make-ready information. The estimated construction completion dates provide a broad overview of the project's overall schedule and should be recognized as a moving target. The shaded gray areas indicate MR completion areas that are in flux and may shift in the upcoming months. Please note that the construction of Community Anchor Institution and University of Maine System laterals may happen in conjunction with correlating segment construction or may occur at a later date.

Segment #	Area of Construction	Mileage	Estimated Construction Completion Dates
Segment 22	Orient/Amity/Cary/Hodgdon	20	Complete: 4/15/2011
Segment 19	Brownsville/Ebeemee TWP to TA R7 WELS/E. Millinocket	31	Complete: 8/31/2011
Segment 9	Ashland/Masardis/Nashville Plt/Portage Lake/T14 R6 WELS/T7 R5 WELS/T8 R5 WELS/T9 R5 WELS/East Millinocket/Grindstone Twp/Hersey/Herseytown Twp/Medway/Moro Plt/Mount Chase/Patten/Sherman/Soldiertown Twp/T2 R7 WELS/Stacyville	116	Complete: 9/30/2011
Segment 24	Portland to Biddeford/Arundel	27	Complete: 10/15/2011
Segment 23	Belfast/Northport to Bucksport/Orrington to Ellsworth/Hancock	54	Complete: 10/31/2011
Segment 1	Ellsworth/Hancock to Millbridge/Harrington	40	Complete: 10/31/2011
Segment 18	Palmyra/Newport to Brownsville/Ebeemee TWP & Garland/Charleston	63	Complete: 11/30/2011
Segment 20	Garland/Charleston to Old Town/Milford	35	Complete: 11/30/2011
Segment 2	Millbridge/Harrington to Dennysville/Pembroke	54	Complete: 12/15/2011
Segment 5	Hogdon Center to Westifeld/Presque Isle	42	Complete: 12/31/2011
Segment 3	Dennysville/Pembroke to Princeton/Indian TWP Res.	50	Complete: 12/31/2011
Bath	MFC Request	7	Complete: 12/31/2011
Segment 14	Biddeford/Arundel to Buxton/Standish	25	2/29/2012
Segment 4	Princeton/Indian TWP Res. to Orient	45	2/29/2012
Segment 12	Belfast/Northport to Warren/Waldoboro	37	3/15/2012
Segment 6	Westfield/Presque Isle to Hamlin/Van Buren	55	3/31/2012
Segment 7	Fort Kent/Frenchville/Grand Ilse/Madawaska/Van Buren/Eagle Lake/T15 R6 WELS/Winterville Plt/Wallagrass	70	4/30/2012
Segment 10	Medway/S. Aroostook to Milford/Bradley	56	4/30/2012

Segment #	Area of Construction	Mileage	Estimated Construction Completion Dates
Segment 13	Warren/Waldoboro to W. Bath/Brunswick	25	4/30/2012
Segment 17	Wilton/Farmington to Palmyra/Newport	59	5/30/2012
Segment 15	Buxton/Standish to Norway/Greenwood	51	6/30/2012
Segment 16	Norway/Greenwood to Wilton/Farmington	57	7/15/2012
Segment 11	Mildford/Bradley to Bucksport/Orrington	23	7/31/2012
Total Mileage for Construction		1050	